

Schedule F Planned Maintenance

Site: <u>Green light Dny</u>	Month: <u>12/2021</u>
System ID#: _____	Dispatch/Job #: _____
Service Engineer: _____	

PM Check	Test Purpose	Pass	Fail	Comments
Image Quality				
<u>Alignment Light Check</u>	IQ	/		
<u>LVShim</u>	IQ	/		
<u>Grafidy3</u>	IQ			n/a
<u>Coherent Noise</u>	IQ	/		
<u>Signal to Noise Check</u>	IQ	/		
<u>Spike Noise Check</u>	IQ	/		
<u>PM Check (Service Contract Customers Only)</u>	IQ			

PM Check	Test Purpose	Pass	Fail	Comments
Magnet Room				
<u>Cardiac Gating Cable</u>	Safety	/		
<u>Patient Blower & Filter</u>	Safety	/		clean
RF/System Cabinet				
<u>Fans and Filters</u>	Clean	/		clean
<u>SRF Power Monitor Checks</u>	Clean	/		
<u>Check RF Output Power</u>	Safety	/		AD
Patient Handling				
<u>Patient Table Checks</u>	Safety	/		clean
Gradients				
<u>Fans & Filter</u>	Clean	/		
<u>Clean Reservoir, condenser fins and pump strainer (Neslab only)</u>	Clean			n/a
PDU				
<u>Emergency Off & Stop Circuits/Indicator Lights</u>	Safety	/		
Twin Accessory Cabinet				
<u>Filter Replacement</u>	Replace			AD
<u>Vacuum Check</u>	Check			
Computer				
<u>Storelog</u>	Check	/		
<u>Clean dust, set time</u>	Clean			/
Magnet				
<u>Inspect Cryogen Vent</u>	Check	/		
<u>Test GE Magnet Rundown Unit (MRU)</u>	Safety	/		
<u>Inspect SH1 System (Replace Adsorber Every 20,000 Hours) (GE Magnet Only)</u>	Replace			

Schedule F Signa Planned Maintenance.

Date Completed: 12/19/2021