




Schedule B Planned Maintenance

PM Schedule Sys_B

Site: <u>Greenlight DDM</u>	Month: <u>July</u>
System ID#:	Dispatch/Job #:
Service Engineer:	

PM Check	Test Purpose	Pass	Fail	Comments
Image Quality				
Alignment Light Check	IQ	✓		
Perform SaveInfo	N/A	✓		
Patch Update (Service contract customers only)		✓		
LVShim	IQ	✓		Re-Calibrate
Eddy Current Check	IQ	✓		
Coherent Noise	IQ	✓		
Signal to Noise Check	IQ	✓		
Spike Noise Check	IQ	✓		
MCR Tool Check (for 14.0M5 and earlier software only) OR 16-Channel Switch Diagnostics (for 14.0M5A and forward software only)	IQ	N/A		
PM Check (Service contract customers only)	IQ	✓		
Magnet Room				
Patient Blower & Filter	Safety	✓		
RF/System Cabinet				
Fans & Filter for SRFD	Clean	✓		
Fan & Filter for MKS	Clean	N/A		
Check RF Output Power	Check	✓		
Patient Handling				
Patient Table Checks	Safety	✓		
Lite Patient Transport: 	Safety	✓		
Gradients				
CFT-150 System Maintenance: 		✓		Filled

Mobile Hx System Maintenance:				
 <p>Contact van owner for maintenance on cooling systems in addition to Mobile Hx (LTL-4, M1085KF).</p>				
Fans & Filter		Clean	<input checked="" type="checkbox"/>	
PDU				
<i>Emergency Off & Stop Circuits/Indicator Lights</i>		Safety	<input checked="" type="checkbox"/>	
Clean PDU Air Intake		Check	<input checked="" type="checkbox"/>	
Twin Accessory Cabinet				
<i>Filter Replacement</i>		Replace	<input checked="" type="checkbox"/>	
Computer				
<i>Storelog</i>		Check	<input checked="" type="checkbox"/>	
<i>Clean Dust, Set Time</i>		Clean	<input checked="" type="checkbox"/>	
Brainwave Cabinet				
<i>Clean Filters on Brainwave Lite PC</i>		Clean	<input checked="" type="checkbox"/>	
Integrated Patient Comfort Module (IPCM) Chilled Air Blower (CAB) - 3.0T Option				
<i>Check CAB Filter and Condenser</i>		Clean	<input checked="" type="checkbox"/>	
Magnet				
<i>Test GE Magnet Rundown Unit (MRU)</i>		Safety	<input checked="" type="checkbox"/>	
<i>Inspecting Cryocooler Systems</i>		Replace	<input checked="" type="checkbox"/>	
Main Disconnect Panel (MDP)				
Check battery voltage. Refer to MDP Manual. (Need certified electrician with Arc Flash PPE to perform this task.)		Check	<input checked="" type="checkbox"/>	
Coils				
<i>Coil Shock Sensor Check</i>		Check	<input checked="" type="checkbox"/>	

Schedule B Signa Planned Maintenance.

Date Completed: 7/8/2022

▲
Back to top